Buckman Direct Diversion Project

A joint regional project of the City of Santa Fe and Santa Fe County to build a reliable and sustainable water supply.

Date: **April 23, 2013**

To: **Buckman Direct Diversion Board**

From: **Gary C. Durrant, Chief Operator BDD**

Re: **Update on BDD Operations for the month of April 2013**

---

1. This memo is intended to update the BDD Board on BDD operations during the month of April. During April BDD diversions and deliveries have averaged, in Million Gallons Daily (MGD) as follows:

   a) Raw water diversions: 7.89 MGD Average
   b) Finished Drinking water deliveries through Booster Station 4A: 5.00 MGD Average
   c) Finished Drinking water deliveries through Booster Station 5A: 1.71 MGD Average
   d) Raw water delivery to Las Campanas at BS2A: 0.81 MGD Average

2. The BDD currently provides approximately 2/3 of the total water supply of the City and County.

3. On Peak Pumping: Due to maintenance and repair activities on 2 of 4 pumps at BS2A the maximum pumping rate has been reduced from 14.5MGD to 10MGD, which results in increased "On Peak" pumping times. The pumps are scheduled to be back in service by the beginning of May.

4. The BDD has diverted 1706.15 total acre feet of water through this point of April 2013.